MILES RESOURCES

Schedule #9 **Date: 03/12/2026**
Job # 25157 **Contract #302.0114**
Project Name: **112th St. SW Gravelly Lake Dr. SW to Bridgeport Way SW**

LEGEND	
X	DAY 7 AM to 4 PM
N	NIGHT WORK
P	Pour
H	Holiday

RESPONSIBILITY	ACTIVITY	NOTES	mon 3/2	tue 3/3	wed 3/4	thu 3/5	fri 3/6	sat 3/7	sun 3/8	mon 3/9	tue 3/10	wed 3/11	thu 3/12	fri 3/13	sat 3/14	sun 3/15	mon 3/16	tue 3/17	wed 3/18	thu 3/19	fri 3/20	sat 3/21	sun 3/22	mon 3/23	tue 3/24	wed 3/25	thu 3/26	fri 3/27	sat 3/28	sun 3/29
Lakewood	Weekly Meeting	On Site				X							X							X						X			
Miles Resources	Backfill curb & fine grade sidewalk	Following curb pours Bridgeport headed West	X	X	X																								
Wilson Concrete	Form & Pour Sidewalk/Driveways	Bridgeport to 55th Ave	X	X	X	X	X																						
Miles Resources	Storm Install Loch Lea to Highland	Storm crew returns 3/13 to finish due to LWD in the way	X	X	X	X	X							X															
NE Electric	Jump to Gravelly & begin conduit excavation/install headed East & crossings	NE moving around LWD	X	X	X	X	X			X	X	X	X	X															
NE Electric	Proof Conduit & Set J-Boxes																X	X	X	X	X			X	X	X	X	X		
Miles Resources	Roadway/Sidewalk Subgrade	55th - 60th Following behind Storm Crew and LWD				X	X			X	X	X	X	X															
Miles Resources	Roadway/Sidewalk Subgrade Tune up	Regrade/Cleanup areas disturbed by LWD												X			X												
Miles Resources	Fine Grade for Curb & Gutter 55th Ave to Gravelly									X	X	X	X	X			X												
Wilson Concrete	Set String & Pour Curb & Gutter	Gravelly to 55th - All remaining curb & gutter															X	X	X										
Miles Resources	Backfill Curb & Fine Grade Sidewalk	Following curb pours Gravelly to 55th																		X	X			X					
Wilson Concrete	Form and Pour Sidewalk, Ramps, & Driveways	55th - Gravelly																			X			X	X	X	X	X	
Miles Resources	Back of Walk/Driveway Restoration	Intermittent Work Following sidewalk pours	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
Lakewood Water District	**Water main relocations**	**4 week duration ends 2/27**	X	X	X	X	X			?	?	?	?	?															
PSE	**Glulam Relocation**	**Mid March**																		?	?								

Additional Schedule Notes:

*Miles Curb grade and Curb & Gutter/Sidewalk Pour Schedule will be impacted if Lakewood Water District does not complete the relocations. Duration at precon meeting, 4 weeks. Started on 2/2/2026.

*Concrete pours dependent on weather

*Glulam Relocation work mid march, still need date.